

OBRA	RADICADO	PROYECTADO	PAGADO	FECHA PAGADO	AMORTIZACION ANTICIPO	
CUCUTA OBRA 2440066						
ANTICIPO		\$ 645.512.778,52	\$ 645.512.778,52	10/10/2024	\$ 501.384.188,27	PENDIENTE POR AMORTIZAR
ETAPA 1 - COMPONENTE 2	202431010024793	\$ 26.047.199,67	\$ 26.047.199,67	14/11/2024		
ACTA PARCIAL No. 1	202431010028253	\$ 149.795.368,94	\$ 149.795.368,94	13/12/2024	\$ 37.448.842,24	
ACTA PARCIAL No. 2	202431010028373	\$ 244.840.770,41	\$ 244.840.770,41	13/12/2024	\$ 56.958.424,55	
ACTA PARCIAL No. 3		\$ 138.969.577,77			\$ 34.441.558,89	
ACTA PARCIAL No. 4		\$ 61.119.058,29			\$ 15.279.764,57	
ACTA PARCIAL No. 5						
ACTA PARCIAL No. 6						
			\$ 420.683.339,02		\$ 144.128.590,25	\$ 3.900.534.991,20 \$ 3.479.851.652,18
CUCUTA - INTERVENTORÍA 2240069						
		PROYECTADO			DESCUENTOS	TOTAL ACTA
ETAPA 1 -COMPONENTE2	202431010026643	\$ 12.226.193,86	\$ 12.226.193,86	5/12/2024		\$ 12.226.193,86
ACTA PARCIAL No. 1	202431010028393	\$ 13.545.266,12	\$ 13.545.266,12	19/12/2024		\$ 13.545.266,12
ACTA PARCIAL No. 2	202531010002853	\$ 14.111.160,38	\$ 14.111.160,38		\$ 7.735.138,39	\$ 21.846.298,77
ACTA PARCIAL No. 3		\$ 1.513.527,41			\$ 11.050.197,69	\$ 12.563.725,10
ACTA PARCIAL No. 4		\$ 5.524.673,76				\$ 5.524.673,76
ACTA PARCIAL No. 5		\$ 74.784.077,97				\$ 74.784.077,97
ACTA PARCIAL No. 6						
			\$ 39.882.620,36		\$ 18.785.336,08	\$ 140.490.235,58
GIRON OBRA 2240102						
ACTA PARCIAL No. 1	202431010023523	\$ 108.864.777,25	\$ 108.864.777,25	5/11/2024		
ACTA PARCIAL No. 2	202431010028503	\$ 192.799.444,66	\$ 192.799.444,66			
ACTA PARCIAL No. 3		\$ 61.863.343,01				
ACTA PARCIAL No. 4						
LIQUIDACION						
			\$ 301.664.221,91			
GIRON INTERVENTORÍA 2240122						
ACTA PARCIAL No. 1	202431010023533	\$ 16.530.740,91	\$ 16.530.740,91	6/11/2024		
ACTA PARCIAL No. 2	202431010029003	\$ 29.273.761,97	\$ 29.273.761,97	27/12/2024		
ACTA PARCIAL No. 3		\$ 13.145.940,62				
ACTA PARCIAL No. 4						
LIQUIDACION						
			\$ 45.804.502,88			
ROLDANILLO OBRA 2240138						
ETAPA 1	202431010026143	\$ 22.920.254,00	\$ 22.920.254,00	2/12/2024		
ACTA PARCIAL No. 1	202431010028793	\$ 108.469.506,00	\$ 108.469.506,00			
ACTA PARCIAL No. 2		\$ 251.391.905,69				
ACTA PARCIAL No. 3						
LIQUIDACION						
			\$ 131.389.760,00			
ROLDANILLO OBRA 2240146						
ETAPA 1	202431010026153	\$ 10.960.989,12	\$ 10.960.989,12	27/11/2024		
ACTA PARCIAL No. 1	202431010028803	\$ 15.002.076,53	\$ 15.002.076,53	27/12/2024		
ACTA PARCIAL No. 2		\$ 34.774.271,08				
ACTA PARCIAL No. 3						

LIQUIDACION

\$ 25.963.065,65

CONSORCIO TOMAS INGESCOR

LIQUIDACION 202431010028783 \$ 116.830.702,71 \$ 116.830.702,71 27/12/2024

\$ 116.830.702,71