

021.015	SUMINISTRO, TRANSPORTE E INSTALACION PUERTA EN MALTA EMBONADA CAL. 12 DE 2 1/4" X 2 1/4" + ANGULO 3/4 X 1/8" +	UNDO	1.00	\$ 1,287,477	\$	1,287,477	0			1.00	\$	1,287,477	0.00	\$	-	0.00	\$	-	0.00%
023.001	DEMOLICION DE ESTRUCTURAS DE CONCRETO HIDRAULICO	m3	4.00	\$ 194,776	\$	779,104	11.00		5.12	9.88	\$	1,924,387	0.00	\$	-	9.88	\$	1,924,387	100.00%
023.050	SUMINISTRO, TRANSPORTE E INSTALACION DEMARCACION PASOS PEATONALES, LINEAS DE PARE, SIMBOLOS, TEXTOS Y OTRAS CON	M2	160.10	\$ 44,593	\$	7,199,399	0			160.10	\$	7,199,399	0.00	\$	-	0.00	\$	-	0.00%
	SUBTOTAL			\$		779,104.00					\$	1,924,387.00		\$	-		\$	1,924,387.00	
OTROS ITEMS																			
021.017	SUMINISTRO, TRANSPORTE E INSTALACION BARDINEL ANCHO = 20 CM H = ENTRE 25 Y 30 CM EN CONCRETO 3000 PSI	ml	360.00	\$ 135,617	\$	48,822,120	0.00		360	0.00	\$	-	0.00	\$	-		\$	-	
23.045	CANASTILLA DE SOPORTE DE DOVELAS EN HIERRO 3/8" Y 1/4"	ml	230.00	\$ 21,028	\$	4,839,440	206.57		212.57	224.00	\$	4,710,272	0.000	\$	-	224.00	\$	4,710,272	100.00%
023.049	COMBUSTIBLE, TRANSPORTE E INSTALACION - DEMARCACION LINEAS CENTRALES, DE BORDE, DE CARRIL Y OTRAS (Ancho de la pista de rodadura, ESCOBADO)	ml	720.00	\$ 10,949	\$	7,883,280	220.00		206.5	733.50	\$	8,031,092	0.00	\$	-	733.50	\$	8,031,092	100.00%
023.046	DOVELAS DE AGERO LISO 6000 PSI PARA PAVIMENTOS	kg	660.00	\$ 19,015	\$	12,549,900	1187.50		590.09	1257.41	\$	23,909,651	0.00	\$	-	1257.41	\$	23,909,651	100.00%
										0.00	\$	-		\$	-		\$	-	
	SUBTOTAL			\$		74,091,740					\$	36,651,015		\$	-		\$	36,651,015	
ITEMS NO PREVISTOS																			
NP-01	SUMINISTRO, TRANSPORTE E INSTALACION DE AGERO DE REFUEZO PY = 60,000 PSI = 420 MPa (INCLUYE VALAMBRE NEGRO Y FIGURACION)	kg	0.00	\$ 10,268	\$	-	1800.00		406.67	1193.13	\$	12,274,921	0.00	\$	-	1193.13	\$	12,274,921	100.00%
NP-02	SUMINISTRO, TRANSPORTE E INSTALACION ANDEN CONCRETO 3000 PSI E=0.08M, ACABADO: ESCOBADO	m2	0.00	\$ 123,559	\$	-	186.86		57.84	244.50	\$	30,210,176	244.50	\$	30,210,176	244.50	\$	30,210,176	100.00%
NP-03	CORTE MECANIZADO DE ANDEN EN CONCRETO CON DISCO (3.5CM)	ml	0.00	\$ 11,964	\$	-	160.46		34.4649	194.92	\$	2,332,092	194.92	\$	2,332,023	194.92	\$	2,332,023	100.00%
NP-04	CORTE MECANIZADO DE PAVIMENTO A45 mm profundidad un tercio del espesor	ml	0.00	\$ 13,687	\$	-	200.00		29	229.00	\$	3,134,323	0.00	\$	-	229.00	\$	3,134,323	100.00%
NP-05	SUMINISTRO, TRANSPORTE E INSTALACION SELLO DE JUNTA DE PAVIMENTO RIGIDO 5mm	ml	0.00	\$ 22,055	\$	-	217.14		162,7429	54.40	\$	1,199,792	0.00	\$	-	54.40	\$	1,199,792	100.00%
NP-06	SUMINISTRO, TRANSPORTE E INSTALACION AFIRMADO PARA ANDENES	M3	0.00	\$ 152,834	\$	-	42.12		5.44	36.68	\$	5,605,951	36.680	\$	5,605,951	36.68	\$	5,605,951	100.00%
NP-07	SUMINISTRO, TRANSPORTE E INSTALACION CAMARA CIRCULAR DE INSPECCION/CADA D=1.20 M, EN CONCRETO CLASE II PARA REALCE	M3	0.00	\$ 897,813	\$	-	2.00		0.23	1.77	\$	1,599,129	0.00	\$	-	1.77	\$	1,599,129	100.00%
NP-08	SUMINISTRO, TRANSPORTE E INSTALACION DE JUNTA DILATADORA EN SELLODORES DE PULORETANO Y/ U POLIESTIRENO Y BRELA ASFALTICA DE ESPESOR VARIABLE	ML	0.00	\$ 56,351	\$	-	234.00		11.5	245.50	\$	13,834,171	0.00	\$	-	245.50	\$	13,834,171	100.00%
NP-09	REGULADOR DE TRANSITO	DIA	0.00	\$ 161,752	\$	-	64.00		33	97.00	\$	15,689,944	0.00	\$	-	97.00	\$	15,689,944	100.00%
NP-10	SUMINISTRO, TRANSPORTE E INSTALACION RELLENO COMPACTADO CON MATERIAL DE OBRA	M3	0.00	\$ 51,509	\$	-	247.00		11.72	258.72	\$	13,326,408	0.00	\$	-	258.72	\$	13,326,408	100.00%
NP-11	SUMINISTRO, TRANSPORTE E INSTALACION SARDINEL ANCHO = 20CM, H= ENTRE 15 Y 20CM EN CONCRETO DE 3000 PSI, CHAPLANADO	ML	0.00	\$ 135,271	\$	-	200.00		44.5	244.50	\$	33,073,760	100.00	\$	13,527,100	244.50	\$	33,073,760	100.00%
	ADICION No1			\$		23,000,000					\$	132,270,557		\$	51,675,250		\$	132,270,598	
	SUBTOTAL			\$		-					\$	485,742,866		\$	51,675,250		\$	485,742,807	
	SUBTOTAL OBRAS			\$		485,742,866					\$	485,742,866		\$	51,675,250		\$	485,742,807	

[illegible]