Baseline list report

2023-05-15 22:08:34

Report head

Project name:	BARANOA.sgo
The company of project :	BARANOA
Project start time:	2023-05-15 21:38:41

Calculation result

Baseline name	Fixed Status	Fixed rate	Standard error of unit weight(mm)	RMS(m)	HRMS(m)	VRMS(m)	Baseline X component(m)	Baseline Y component(m)	Baseline Z component(m)	RMSE of Baseline X component(mm)	RMSE of Baseline Y component(mm)	RMSE of Baseline Z component(mm)	Length(m)
3904364CS-961789364A0	Fixed	32.656	6.8341	0.0269	0.0133	0.0233	508.4499	170.7090	149.3917	2.6462	5.9652	3.5814	556.7591
3904364CS-961793364A0	Fixed	6.200	3.5484	0.0134	0.0076	0.0111	483.5994	167.7673	171.6402	3.1422	4.4209	1.8052	539.8839
961789364A0-961793364A0	Fixed	19.385	2.4769	0.0084	0.0044	0.0071	-25.4500	-3.0406	22.4463	1.0491	1.6022	0.6708	34.0703